

Activity Name	Duration	Start	Finish			2026					2027				2028				2029				2030				2031				
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2				
Portland PS Bond Program																															
JEFFERSON HS																															
PROJECT REDESIGN & CONSTRUCTION DOCUMENTS	479	02-Jan-25 A	08-Dec-26																												
LAND USE PERMIT	151	06-Oct-25 A	07-May-26 A																												
BUILDING PERMITS	185	20-Mar-26 A	16-Dec-26																												
CONSTRUCTION - SOUTH FIELDS	206	15-Jun-26 A	29-Mar-27																												
CONSTRUCTION - NEW BUILDING	589	01-Mar-27	31-May-29																												
CLOSE-OUT & WARRANTY	60	01-Jun-29*	23-Aug-29																												
DEMO - OLD BUILDING	100	01-Jun-29	18-Oct-29																												
CONSTRUCTION - FOOTBALL STADIUM	203	19-Oct-29	30-Jul-30																												
CLEVELAND HS																															
PROJECT REDESIGN & CONSTRUCTION DOCUMENTS	479	02-Jan-25 A	08-Dec-26																												
LAND USE PERMIT	150	01-Oct-25 A	05-May-26 A																												
BUILDING PERMITS	40	14-May-26 A	05-Mar-27																												
DEMO & SITEWORK	150	06-Jul-26 A	29-Jan-27																												
CONSTRUCTION - STADIUM	479	02-Nov-26	31-Aug-28																												
CONSTRUCTION - NEW BUILDING	630	08-Mar-27	03-Aug-29																												
CLOSE-OUT & WARRANTY	60	06-Aug-29	26-Oct-29																												
IDA B WELLS HS																															
PROJECT REDESIGN & CONSTRUCTION DOCUMENTS	479	02-Jan-25 A	08-Dec-26																												
LAND USE PERMIT	151	08-Apr-26 A	08-Jan-27																												
BUILDING PERMITS	96	20-Oct-26	02-Mar-27																												
DEMO & SITEWORK	98	02-Dec-26	16-Apr-27																												
CONSTRUCTION - NEW BUILDING	575	19-Apr-27	29-Jun-29																												
CONSTRUCTION - NEW FIELDS	339	15-May-29	30-Aug-30																												
CLOSE-OUT & WARRANTY	60	05-Jul-29*	26-Sep-29																												
GRICE-ADAIR CENTER FOR EDUCATION EXCELLENCE																															
A/E PROCUREMENT	43	24-Dec-25 A	22-Apr-26 A																												
PROGRAMMING & DESIGN	393	22-Apr-26 A	27-Sep-27																												
BUILDING PERMITS	73	06-Sep-27	15-Dec-27																												
DEMOLITION & CONSTRUCTION	392	16-Dec-27	15-Jun-29																												
CLOSE-OUT & WARRANTY	60	18-Jun-29	07-Sep-29																												
				</																											

Activity Name	Duration	Start	Finish		2026					2027				2028				2029				2030				2031	
				Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
Portland PS Bond Program																											
ATHLETIC FACILITIES																											
GRANT HS LIGHTS																											
DESIGN	37	01-Jan-25 A	28-Feb-25 A																								
LAND USE PERMIT	150	01-Mar-25 A	08-Aug-25 A																								
PERMITTING	65	21-Nov-25 A	16-Feb-26 A																								
CONSTRUCTION	49	23-Mar-26 A	26-May-26 A																								
CLOSE-OUT	10	28-May-26 A	19-Jun-26 A																								
MARSHALL MS HUB																											
CONSTRUCTION	195	01-Jan-26 A	18-May-26 A																								
PERMITTING	66	01-Jan-26 A	01-Jan-26 A																								
DESIGN	35	01-Jan-26 A	01-Jan-26 A																								
CLOSE-OUT	17	20-May-26 A	01-Jul-26 A																								
HUB FIELD AND LIGHTS																											
A/E PROCUREMENT	34	01-Jan-26 A	01-Jan-26 A																								
UPPER FIELD (MULTI-USE)																											
A/E PROCUREMENT	34	05-Jan-26 A	26-Jun-26 A																								
DESIGN	93	22-Jul-26	27-Nov-26																								
LAND USE PERMIT	193	05-Oct-26*	30-Jun-27																								
CONSTRUCTION	195	23-Sep-27	21-Jun-28																								
CLOSE-OUT	5	26-Jun-28	30-Jun-28																								
JACKSON MS HUB																											
PHASE 0																											
LAND USE PERMIT	43	01-Jan-24 A	10-Sep-24 A																								
DIRECT SELECT / COOP PROCUREMENT	25	22-Dec-25 A	11-Feb-26 A																								
DESIGN	37	11-Feb-26 A	29-May-26 A																								
PERMITTING	11	29-May-26 A	10-Jun-26 A																								
CONSTRUCTION	111	10-Jun-26 A	11-Nov-26																								
PHASE 1A																											
LAND USE PERMIT	98	01-Jan-26 A	01-Jan-26 A																								
DESIGN	37	11-Feb-26 A	30-Jul-26																								
PERMITTING	37	31-Jul-26	21-Sep-26																								
CONSTRUCTION	120	22-Sep-26	08-Mar-27																								
PHASE 1B																											
DESIGN	238	01-Apr-26 A	26-Oct-26																								
PERMITTING	65	22-Sep-26	21-Dec-26																								
CONSTRUCTION	119	22-Dec-26	04-Jun-27																								
CLOSE-OUT	8	09-Jun-27	18-Jun-27																								
POWELL PARK																											
P&R NEGOTIATIONS	105	05-Jan-26 A	31-Jul-26																								
DESIGN	20	28-Aug-26	24-Sep-26																								
LAND USE PERMIT	60	25-Sep-26	17-Dec-26																								
PERMITTING	60	18-Dec-26	11-Mar-27																								
CONSTRUCTION	196	12-Mar-27	10-Dec-27																								
CLOSE-OUT	5	15-Dec-27	21-Dec-27																								
JEFFERSON FIELD																											
DESIGN (BORA)	0	01-Sep-25 A	31-Jan-26 A																								
LAND USE PERMIT	150	01-Oct-25 A	20-Mar-26 A																								
PERMITTING	76	08-Dec-25 A	15-Jun-26 A																								
CONSTRUCTION - PHASE 1	206	15-Jun-26 A	29-Mar-27																								
CONSTRUCTION - PHASE 2	279	01-Jun-29	26-Jun-30																								
CLOSE-OUT	5	01-Jul-30	05-Jul-30																								
PROCUREMENT DESIGN PERMITTING LAND USE PERMIT CONSTRUCTION CLOSE-OUT & ...			Portland PS Bond Summary										Data Date Run Date		06-Jul-26 06-Jul-26												

Activity Name				Duration	Start	Finish	2026				2027				2028				2029				2030				2031																																
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2																														
Portland PS Bond Program																																																											
ATHLETIC FACILITIES																																																											
ROOSEVELT HS ATHLETIC IMPROVEMENTS																																																											
A/E PROCUREMENT	23	15-Jun-26 A	26-Jun-26 A																																																								
DESIGN	87	26-Jun-26 A	13-Nov-26																																																								
LAND USE PERMIT	261	16-Jul-26*	15-Jul-27																																																								
PERMITTING	124	16-Jul-27	05-Jan-28																																																								
CONSTRUCTION	197	06-Jan-28	06-Oct-28																																																								
CLOSE-OUT	5	11-Oct-28	17-Oct-28																																																								
FRANKLIN FIELD																																																											
A/E PROCUREMENT	12	15-Jun-26 A	26-Jun-26 A																																																								
DESIGN	44	26-Jun-26 A	03-Sep-26																																																								
LAND USE PERMIT	240	04-Sep-26	05-Aug-27																																																								
PERMITTING	195	06-Aug-27	04-May-28																																																								
CONSTRUCTION	196	05-May-28	02-Feb-29																																																								
CLOSE-OUT	5	07-Feb-29	13-Feb-29																																																								
WEST SYLVAN MS FIELD																																																											
A/E PROCUREMENT	9	15-Jun-26 A	26-Jun-26 A																																																								
DESIGN	146	26-Jun-26 A	25-Jan-27																																																								
LAND USE PERMIT	240	26-Jan-27	27-Dec-27																																																								
PERMITTING	195	28-Dec-27	25-Sep-28																																																								
CONSTRUCTION	197	26-Sep-28	27-Jun-29																																																								
CLOSE-OUT	5	02-Jul-29	06-Jul-29																																																								
GRANT HS SEATING																																																											
A/E PROCUREMENT	43	15-Jun-26 A	26-Jun-26 A																																																								
DESIGN	153	26-Jun-26 A	03-Feb-27																																																								
LAND USE PERMIT	128	05-Oct-26*	31-Mar-27																																																								
PERMITTING	132	01-Apr-27	01-Oct-27																																																								
CONSTRUCTION	129	04-Oct-27	30-Mar-28																																																								
CLOSE-OUT	5	04-Apr-28	10-Apr-28																																																								

PROCUREMENT

DESIGN

PERMITTING

LAND USE PERMIT

CONSTRUCTION

CLOSE-OUT & ...

Portland PS

Bond Summary

Data Date

Run Date

06-Jul-26

06-Jul-26

[illegible]